

Procurement timetable - FUT

FUT procurement identification number (FUT id nr)	Object designation / assignment (name of the procurement)	Description / scope	Type	Project (Extension part)	Procurement procedure	Only prequalified suppliers in TransQ can participate	Contract type	Scheduled time for qualification of suppliers	Scheduled time for invitation to tender	Scheduled time for submission of tenders	Planned assignment start	Estimated cost SEK million	Procurement certainty	Comment
3711	Rock excavation and civil works Hagastaden, including building and installation	The contracts comprise rock shafts for tunnels, platform rooms, vertical shafts. Works with heavy steel and concrete framework for Hagastaden station and connecting tunnels to Odenplan and Hagalund. Earth and foundation works for ticket halls. The contracts comprise, among	Rock excavation and civil works	Arenastaden	Negotiated	Yes 9.4.0	Build only contract	2019-09-01	2019-11-01	2020-06-01	2020-08-01	>1000	Red - information uncertain	Railwayplan - estimated Nov 2019
3712	Rock excavation and civil works Södra Hagalund	The contracts comprise rock shafts for tunnels, platform rooms, vertical shafts. Works with heavy steel and concrete framework for Hagalund station and connecting tunnels to Hagastaden and Arenastaden. Earth and foundation works for ticket halls.	Rock excavation and civil works	Arenastaden	Negotiated	Yes 9.4.0	Build only contract	2019-10-01	2019-12-01	2020-05-01	2021-01-01	500-1,000	Red - information uncertain	Possible combined procurement for FUT id nr 3712 and 3713. Railwayplan - estimated Nov 2019
3713	Rock excavation and civil works Arenastaden	The contracts comprise rock shafts for tunnels, platform rooms, vertical shafts. Works with heavy steel and concrete framework for complete station Arenastaden and connecting tunnels to Hagalund. Earth and foundation works for ticket halls.	Rock excavation and civil works	Arenastaden	Negotiated	Yes 9.4.0	Build only contract	2019-10-01	2019-12-01	2020-05-01	2020-11-01	300-500	Red - information uncertain	Possible combined procurement for FUT id nr 3712 and 3713. Railwayplan - estimated Nov 2019
3714	Access tunnel Hagastaden	The assignment includes construction of a Access tunnel and preparation of an establishment area	Rock excavation and civil works	Arenastaden	Negotiated	Yes 9.4.3	Build only contract	finished	Procurement in progress	2019-05-15	2019-06-15	50-100	Green - information certain (within 3 months)	Railwayplan - estimated Nov 2019
3715	Access tunnel Södra Hagalund	The assignment includes construction of a Access tunnel and preparation of an establishment area	Rock excavation and civil works	Arenastaden	Negotiated	Yes 9.4.3	Build only contract	finished	Procurement in progress	2019-03-06	2019-04-15	50-100	Green - information certain (within 3 months)	Railwayplan - estimated Nov 2019
3716	Access tunnel Arenastaden	The assignment includes construction of a Access tunnel and preparation of an establishment area	Rock excavation and civil works	Arenastaden	Negotiated	Yes 9.4.3	Build only contract	2019-05-01	2019-07-01	2019-11-01	2020-12-01	50-100	Green - information certain (within 3 months)	Railwayplan - estimated Nov 2019
3722	Building and installation works Hagalund	The contracts comprise, among other things, framework completions with light walls, wall panels, forging, glass partitions, false ceiling, floor and other surface layers. Installations for heating,	Building and installation works	Arenastaden	Negotiated	Yes 9.4.0	Build only contract	2021 Q1	2021 Q2	2022 Q1	2022 Q4	300-500	Red - information uncertain	Possible combined procurement for FUT id nr 3722 and 3723. Railwayplan - estimated Nov 2019
3723	Building and installation works Arenastaden	The contracts comprise, among other things, framework completions with light walls, wall panels, forging, glass partitions, false ceiling, floor and other surface layers. Installations for heating, water, sewage, sprinklers.	Building and installation works	Arenastaden	Negotiated	Yes 9.4.0	Build only contract	2020 Q4	2021 Q1	2021 Q3	2022 Q3	300-500	Red - information uncertain	Possible combined procurement for FUT id nr 3722 and 3723. Railwayplan - estimated Nov 2019
3742	BEST assembly (Track-, Electrical-, Signal- and Telecommunication works)	The contract comprises assembly works for new rail installation. Rail and switch assembly, third-rail installation, low-voltage installations in rail tunnels, signals, etc.	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Arenastaden	Negotiated	Yes 9.1.1	Build only contract	2021 Q1	2021 Q1	2022 Q1	2023 Q1	Unavailable	Red - information uncertain	
5711	Kvicksundsvägen, Concrete tunnel	Construction of a concrete tunnel, including preparatory works, sheeting, earth and rock excavation, grouting and reinforcement works. Pipe routing.	Rock excavation and civil works	Depot	Negotiated	Yes 9.4.0	Build only contract	2019-03-01	2019-05-15	2019-09-15	2019-12-01	300-500	Yellow- relatively certain information	Railway plan, and Environmental ruling - estimated summer 2020
5712	Access tunnel (excl. concrete tunnel) Örbyleden	Mainly including preparatory works, sheeting, earth and rock excavation, including injection and reinforcement works	Rock excavation and civil works	Depot	Negotiated	Yes 9.4.3	Build only contract	2019 Q4	2020 Q1	2020 Q3	2020 Q4	20-50	Yellow- relatively certain information	Railway plan, and Environmental ruling - estimated summer 2020
5713	Main tunnel, connecting tracks and sidings hall	Excavation of main cavern and connecting tunnels.	Rock excavation and civil works	Depot	Negotiated	Yes 9.4.0	Build only contract	2020 Q4	2021 Q1	2021 Q2	2021 Q3	300-500	Yellow- relatively certain information	Railway plan, and Environmental ruling - estimated summer 2020
5721	Expanded sidings shed	Existing building above ground to be expanded with a garaging point for 4 trains.	Building and installation works	Depot	Negotiated	Yes	Design & Build Contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	20-50	Red - information uncertain	
5722	Extension of existing building	Extension of existing cleaning shed	Building and installation works	Depot	Negotiated	Yes 9.4.0	Design & Build Contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	20-50	Red - information uncertain	
5723	Workshop area	A new workshop (C30), approximately 80x10 metres shall be built.	Building and installation works	Depot	Negotiated	Yes	Build only contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	50-100	Red - information uncertain	
5724	New cleaning and siding shed	Construction of a new building with a garaging point for 8 trains.	Building and installation works	Depot	Negotiated	Yes	Design & Build Contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	50-100	Red - information uncertain	
5726	Interior fittings and installations in underground tunnel and cavern	Installations in work and service tunnel, connecting track and storage hall below ground. (Sprinklers, lighting, etc.)	Building and installation works	Depot	Negotiated	Yes	Build only contract	2021 Q3	2021 Q4	2022 Q1	2022 Q2	50-100	Red - information uncertain	

5740	BEST (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Depot	Negotiated	Yes 9.1.1	Build only contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	100-300	Red - information uncertain	
7715	Civil works Sofia	The contract comprises a rock shaft for rail tunnel and station areas. Concreting works and connecting earth works for ways up and entrances are also included. The greatest depth of the facility is at the passage under Saltsjön. The new facility connects to the existing station Kungsträdgården.	Rock excavation and civil works	Södermalm	Negotiated	Yes 9.4.0	Build only contract	2019-05-02	2019-07-02	2020-02-28	2020-06-01	500-1000	Green - information certain (within 3 months)	Railway plan - estimated April 2019
8714	Civil works Sickla	Rock shaft for rail tunnel, holding tracks and station spaces and concreting works as well as connecting earth works.	Rock excavation and civil works	Nacka	Negotiated	Yes 9.4.0	Build only contract	2019-10-01	2019-12-01	2019-08-01	2019-11-01	300-500	Red - information uncertain	Railway plan - estimated April 2019
8715	Civil works Järla	Rock shaft for rail tunnel, holding tracks and station spaces and concreting works as well as connecting earth works.	Rock excavation and civil works	Nacka	Negotiated	Yes 9.4.0	Build only contract	2020-01-01	2020-03-01	2020 Q4	2021 Q1	300-500	Red - information uncertain	Railway plan - estimated April 2019
15005	Organisation for Pre-construction Condition Surveys. - Contract Area-2	Organisation for pre-construction condition surveys according to the tunnel expansion projects of: Kungsträdgården-Luma, and Sofia-Skanstull Marina	Other	All projects	Open	No	Service	n/a	Ongoing procurement	§	2019-01-30	5-20	Green - information certain (within 3 months)	Ongoing procurement. Jointly procurement procedure with Contract Area-3.
15006	Organisation for Pre-construction Condition Surveys. - Contact Area-3	Organisation for pre-construction condition surveys according to the tunnel expansion projects of: Sickla (Luma)-Nacka C, and Depot.	Other	All projects	Open	No	Service	n/a	Ongoing procurement	2018-12-17	2019-01-30	5-20	Green - information certain (within 3 months)	Ongoing procurement. Jointly procurement procedure with Contract Area-2.
15008	IT systems for IT support for environmental influences	The assignment is to develop a new IT system for environmental databases. The environmental database shall handle reporting and review of	Other	All projects	Negotiated	No	Service	n/a	2019-01-22	2019-01-24	2019-03-06	5-20	Green - information certain (within 3 months)	
15009	Organisation for measuring environmental influences (noise and vibrations etc.) - Contract area NORTH	Measurements and monitoring of vibrations, cracks/breakages, incl. fixed noise meters etc. (surveyors, management and rentals of instruments) for the tunnel	Other	All projects	Open	No	Service	n/a	2019-01-21	2019-02-28	2019-03-25	20-50	Green - information certain (within 3 months)	
15010	Organisation for measuring environmental influences (noise and vibrations etc.) - Contract area SOUTH	Measurements and monitoring of vibrations, cracks/breakages, incl. fixed noise meters etc. (surveyors, management and rentals of instruments) for the tunnel	Other	All projects	Open	No	Service	n/a	2019-01-21	2019-02-28	2019-03-25	20-50	Green - information certain (within 3 months)	
15011	Accommodation modules	Removable modules for residential purposes. The modules are set for non-permanent use. The company will disassemble the modules and send them away, after the end of the rentalperiod.	Other	All projects	Open	No	Service	n/a	2013-04-01	2019-06-01	2018-08-01	50-100	Red - information uncertain	
26711	Track, walking path, Thrid rail 750V.	Track work, troughs, Thrid rail 750 V . For Kungsträdgården - Hammarby Kanal and Sofia-Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Negotiated	Yes 9.1.1	Build only contract	2020 Q1	2020 Q2	2020 Q4	2021 Q1	300-500	Red - information uncertain	
26712	Track, walking path, Thrid rail 750V.	Track work, troughs, Thrid rail 750 V . For Hammarby Kanal - Nacka	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Negotiated	Yes 9.1.1	Build only contract	2020-Q1	2020-Q2	2020-Q4	2021-Q1	300-500	Red - information uncertain	
2672	Electricity 400V, Telecom	Electricity 400V, Telecom. For Kungsträdgården - Nacka and Sofia - Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Negotiated	Yes 9.1.1	Build only contract	2020 Q3	2020 Q4	2021 Q1	2021 Q1	50-100	Red - information uncertain	
26731	Signal	Signalinstallation for Kungsträdgården - Nacka and Sofia - Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Negotiated	Yes 9.1.1	Build only contract	2020 Q3	2020 Q4	2021 Q1	2021 Q1	100-300	Red - information uncertain	
2674	Mouting ducting and cabling	Mouting ducting och cabling. For Kungsträdgården - Nacka and Sofia-Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Negotiated	Yes 9.1.1	Build only contract	2020 Q3	2020 Q4	2021 Q1	2021 Q1	50-100	Red - information uncertain	
2676	Rectifier substation	Joint procurement for all expansion lines	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Jointly	Negotiated	Yes 9.1.1	Design & Build Contract	2019-04-01	2019-06-01	2019-12-01	2020 Q1	200-400	Green - information certain (within 3 months)	
4713	Main tunnel, Järfälla tunnel	The contract comprise mainly rock excavation works, rock reinforcement and grouting for tunnels, caverns, shafts. Concrete and steel structural works and concrete framework for among other underground stations Barkarby and Barkarbystaden. Sheet piling, earth- and foundation works for entrances and ventilation shafts. Design responsibility for concrete and steel works, temporary geotechnical support structures and temporary installations for construction period that shall	Rock excavation and civil works	Barkarby	Negotiated	Yes 9.4.0	Build only contract	2018-12-14	2019-02-04	2019-06-30	2019-10-01	> 1 000	Green - information certain (within 3 months)	Environmental permit - approved. Railwayplan - approved.

4721	Building and installation, Järfälla tunnel and stations	Including framework completion Installations (building incl. telecom)	Building and installation works	Barkarby	Negotiated	Yes 9.4.0	Build only contract	2019-07-01	2019-11-01	2020 Q3	2020 Q4	500-1,000	Red - information uncertain	
4743	Electricity 400 volt	BEST Electricity & Telecom (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Barkarby	Negotiated	Yes 9.1.1	Build only contract	2021 Q3	2021 Q4	2022 Q2	2022 Q3	Unavailable	Red - information uncertain	
4744	Track	BEST Track (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Barkarby	Negotiated	Yes 9.1.1	Build only contract	2020 Q2	2020 Q3	2021 Q2	2021 Q3	Unavailable	Red - information uncertain	
4745	Signal	BEST Signal (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Barkarby	Negotiated	Yes 9.1.1	Build only contract	2022 Q1	2022 Q2	2022 Q4	2023 Q1	Unavailable	Red - information uncertain	
7711	Rail and service tunnel Kungsträdgården (Ktg)	The contract comprises rock shafts for rail tunnels and service on Blasieholmen. Concreting works and connecting earth works for ways up and entrances are also included.	Rock excavation and civil works	Södermalm	Negotiated	Yes 9.4.0	Build only contract	Ongoing	2019-02-14	2019-08-14	2019-10-01	300-500	Green - information certain (within 3 months)	Railway plan - estimated April 2019
7713	Access tunnel Londonviadukten	The assignment includes construction of an Access tunnel and preparation of an establishment area Station Sofia	Rock excavation and civil works	Södermalm	Negotiated	Yes 9.4.3	Build only contract	Completed	Ongoing procurement	2019-04-15	2019-06-01	100-300	Green - information certain (within 3 months)	Railway plan - estimated April 2019
7714	Access tunnel Hammarby kanal, Hammarby fabriksväg	The contract comprises rock shafts for Access tunnel and creating establishment areas at station Hammarby sjöstad.	Rock excavation and civil works	Södermalm	Negotiated	Yes 9.4.3	Build only contract	2019-01-02	2018-03-06	2019-07-01	2019-08-15	50-100	Green - information certain (within 3 months)	Railway plan - estimated April 2020
7716	Civil works Hammarby kanal	The contract comprises a rock shaft for rail tunnel and station areas at Sofia and Hammarby kanal. Concreting works and connecting earth works for ways up and entrances are also included.	Rock excavation and civil works	Södermalm	Negotiated	Yes 9.4.0	Build only contract	2019 Q4	2020 Q1	2020 Q3	2020 Q4	500-1000	Red - information uncertain	Railway plan - estimated April 2019
87131	Access tunnel Sickla, Värmdövägen	The assignment includes construction of an Access tunnel and preparation of an establishment area	Rock excavation and civil works	Nacka	Negotiated	Yes 9.4.3	Build only contract	2019-01-21	2019-02-22	2019-06-20	2019-08-30	100-300	Green - information certain (within 3 months)	Possible combined procurement for FUT id nr 87131 and 87132 Railway plan, and Environmental ruling - estimated April 2019
87132	Access tunnels Järla östra	The assignment includes construction of an Access tunnel and preparation of an establishment area	Rock excavation and civil works	Nacka	Negotiated	Yes 9.4.3	Build only contract	2019-01-21	2019-02-22	2019-06-20	2019-08-30	100-300	Green - information certain (within 3 months)	Possible combined procurement for FUT id nr 87131 and 87132 Railway plan, and Environmental ruling - estimated April 2019
87133	Access tunnel Nacka C, Skönviksvägen	The assignment includes construction of an Access tunnel and preparation of an establishment area	Rock excavation and civil works	Nacka	Negotiated	Yes 9.4.3	Build only contract	Ongoing	2019-01-21	2019-05-03	2019-06-20	100-300	Green - information certain (within 3 months)	Railway plan, and Environmental ruling - estimated April 2019
8716	Civil worksNacka	Rock shaft for rail tunnel, holding tracks and station spaces and concreting works as well as connecting earth works.	Rock excavation and civil works	Nacka	Negotiated	Yes 9.4.0	Build only contract	2019-05-01	2019-07-02	2020 Q1	2020 Q2	300-500	Red - information uncertain	Railway plan - estimated April 2019
9711	Sockenplan stage 1	Civil works; preparing construction site area, sheet piling, excavation, rock tunnel, cut and cover tunnel	Civil works incl rock excavation	Söderort	Negotiated	Yes 9.4.3	Build only contract	Ongoing	2019-03-08	2019-08-22	2019-09-23	100-300	Green - information certain (within 3 months)	Railway plan - estimated April 2019
9712	Civil works Sockenplan , stage 2 / Slakthusområdet	Rock shafts for rail tunnel and station spaces and concreting works and connecting earth works.	Rock excavation and civil works	Söderort	Negotiated	Yes 9.4.0	Build only contract	2020 Q1	2020 Q2	2020 Q4	2021 Q1	300-500	Red - information uncertain	Railway plan - estimated April 2019
9713	Civil works Sockenplan stage 3	Rock shafts for rail tunnel and station spaces and concreting works and connecting earth works.	Rock excavation and civil works	Söderort	Negotiated	Yes 9.4.0	Build only contract	2022 Q1	2022 Q2	2023 Q1	2023 Q4	300-500	Red - information uncertain	Railway plan - estimated April 2019
9714	Access tunnel, Gullmarsplan / Sundstabacken	The assignment includes construction of a Access tunnel and preparation of an establishment area	Rock excavation and civil works	Söderort	Negotiated	Yes 9.4.3	Build only contract	Ongoing	2019-02-04	2019-06-04	2019-07-04	100-300	Green - information certain (within 3 months)	Railway plan - estimated April 2019
9715	Civil works Gullmarsplan	Rock shafts for rail tunnel and station spaces and concreting works and connecting earth works.	Rock excavation and civil works	Söderort	Negotiated	Yes 9.4.0	Build only contract	2019-09-02	2019-12-01	2020 Q3	2020 Q4	300-500	Red - information uncertain	Railway plan - estimated April 2019
	Building and installation works Stations	Nacka, Sickla, Järla and Nacka C. Framework completions and installations for ticket halls, platforms, etc.	Building and installation works	Nacka	Negotiated	Yes 9.4.0	Build only contract	2020 Q3	2020 Q3	2021 Q1	2021 Q4	500-1,000	Red - information uncertain	May be divided into more contracts
	Mass handling contract	Mass handling	Rock excavation and civil works	Nacka-southern suburbs	Negotiated	No	Build only contract	n/a	Ongoing procurement	2019-02-06	2019-04-01	Unavailable	Green - information certain (within 3 months)	
	Building and installation works 2 stations	The contract comprises framework completions and installations for entrances, ticket halls, mezzanines, platforms, technical plan, service tunnel, ventilation shaft, fire shaft, etc. at the stations Sofia and Hammarbykanal.	Building and installation works	Södermalm	Negotiated	Yes 9.4.0	Build only contract	2020 Q3	2020 Q4	2021 Q1	2022 Q4	500-1 000	Red - information uncertain	May be divided into more contracts Railway plan - estimated April 2019

	Building and installation works 3 stations	Southern suburbs, Gullmarsplan, Slakthuset and connection Sockenplan. Framework completions and installations for ticket halls, platforms, etc	Building and installation works	Söderort	Negotiated	Yes 9.4.0	Build only contract	2020 Q3	2020 Q4	2021 Q1	§	500-1,000	Red - information uncertain	May be divided into more contracts
--	--	--	---------------------------------	----------	------------	-----------	---------------------	---------	---------	---------	---	-----------	-----------------------------	------------------------------------

